

Report to Congressional Requesters

November 2016

JOINT
INTELLIGENCE
ANALYSIS COMPLEX

DOD Needs to Fully Incorporate Best Practices into Future Cost Estimates



Highlights of GAO-17-29, a report to congressional requesters

#### Why GAO Did This Study

DOD's JIAC, which provides critical intelligence support for the U.S. European and Africa Commands and U.S. allies, is currently located in what DOD has described as inadequate and inefficient facilities at RAF Molesworth in the United Kingdom. To address costly sustainment challenges and instances of degraded theater intelligence capabilities associated with the current JIAC facilities, the Air Force plans to spend almost \$240 million to consolidate and relocate the JIAC at RAF Croughton in the United Kingdom.

GAO was asked to review analysis associated with consolidating and relocating the JIAC. This report (1) assesses the extent to which DOD's cost estimate for the JIAC consolidation at RAF Croughton aligns with best practices and (2) describes key reviews DOD has conducted since spring of 2013 related to an alternative location for JIAC consolidation. GAO compared the Air Force's February 2015 JIAC cost estimate with GAO best practices for developing federal cost estimates, reviewed key DOD analysis of Lajes Field as a potential alternative location for the JIAC, and interviewed DOD officials.

#### **What GAO Recommends**

GAO recommends that DOD update its future construction cost estimates for consolidating the JIAC at RAF Croughton to comply with best practices for cost estimating identified by GAO. DOD did not agree, stating it would waste resources to continue to generate cost estimates once DOD transitions to managing the project with actual cost data. GAO continues to believe that its recommendation is valid, as discussed in this report.

View GAO-17-29. For more information, contact Brian Lepore at (202) 512-4523 or leporeb@gao.gov.

#### JOINT INTELLIGENCE ANALYSIS COMPLEX

## DOD Needs to Fully Incorporate Best Practices into Future Cost Estimates

#### What GAO Found

GAO assessed the cost estimate for the military construction project to consolidate and relocate the Joint Intelligence Analysis Complex (JIAC) at Royal Air Force (RAF) base Croughton and found that it partially met three and minimally met one of the four characteristics of a reliable cost estimate defined by GAO best practices, as shown in the table below. For example, it minimally met the credibility standard because it did not contain a sensitivity analysis; such analyses reveal how the cost estimate is affected by a change in a single assumption, without which the estimator will not fully understand which variable most affects the estimate. Unless the Department of Defense's (DOD) methodology incorporates all four characteristics of a high-quality, reliable estimate in preparing future cost estimates for the JIAC construction project, it will not be providing decision makers with reliable information.

GAO Summary Assessment of the Air Force's February 2015 JIAC Cost Estimate		
Characteristic GAO Assessment		
Comprehensive	Partially Met	
Well documented	Partially Met	
Accurate	Partially Met	
Credible	Minimally Met	

Source: GAO analysis of DOD information. I GAO-17-29

Note: "Fully met" means the agency provided complete evidence that satisfies the entire criterion. "Substantially met" means the agency provided evidence that satisfies a large portion of the criterion. "Partially met" means the agency provided evidence that satisfies about half of the criterion. "Minimally met" means the agency provided evidence that satisfies a small portion of the criterion. "Not met" means the agency provided evidence that does not satisfy any part of the criterion.

After DOD's 2013 decision to consolidate the JIAC at RAF Croughton, DOD organizations conducted multiple reviews in response to congressional interest in Lajes Field, Azores (Portugal) as a potential alternative location for the JIAC, including

- U.S. European Command (EUCOM) September 2015 review, a cost comparison and location analysis of RAF Croughton and Lajes Field;
- Office of the Secretary of Defense Cost Assessment and Program Evaluation April 2016 cost verification for JIAC, an independent review of EUCOM's September 2015 cost estimates and those developed by the House Permanent Select Committee on Intelligence in July 2015; and
- Defense Information Systems Agency May 2016 review on JIAC communications infrastructure requirements, an assessment and comparison of the communications infrastructures at Lajes Field and RAF Croughton with the intelligence mission support requirements, including the communications and technical requirements, for the JIAC.

These reviews produced different cost estimates, in particular for housing and communications infrastructure, because the DOD organizations that developed them relied on different assumptions. DOD officials said that these reviews were not conducted with the same level of rigor as formal cost estimates, because DOD had concluded its analysis of alternatives and no credible new evidence had been produced to indicate the department should revisit its initial decision to consolidate the JIAC at RAF Croughton.

### Contents

Letter		1
	Background	6
	Air Force's February 2015 Cost Estimate for the JIAC Military Construction Project Did Not Fully Meet Best Practices DOD Conducted Multiple Reviews of Lajes Field as a Possible	11
	JIAC Location	17
	Conclusions	29
	Recommendation for Executive Action	29
	Agency Comments and Our Evaluation	30
Appendix I	Assessment of the Air Force's February 2015 Cost Estimate for the Joint Intelligence Analysis Complex	33
Appendix II	Information on Communications Infrastructure Requirements for the	
	Joint Intelligence Analysis Complex	36
Appendix III	Comments from the Department of Defense	38
Appendix IV	GAO Contact and Staff Acknowledgments	39
Tables		
	Table 1: Department of Defense (DOD) Component Roles and Responsibilities Related to Joint Intelligence Analysis	•
	Complex Consolidation (JIAC)  Table 2: GAO Summary Assessment of the Air Force's February	8
	2015 Joint Intelligence Analysis Complex Cost Estimate	12
	Table 3: Cost Estimates and Supporting Assumptions for Communications Infrastructure Associated with Locating the Joint Intelligence Analysis Complex (JIAC) at Lajes	
	Field in Department of Defense (DOD) Reviews	23
	Table 4: Cost Estimates for Housing Associated with Locating the Joint Intelligence Analysis Complex at Lajes Field	24
	Table 5: GAO's Assessment of the Air Force's February 2015	- "
	Joint Intelligence Analysis Complex (JIAC) Cost Estimate	0.4
	Compared to Best Practices	34

#### **Figures**

Figure 1: Key Events and Reviews Related to the Department of	
Defense's (DOD) Analysis of the Joint Intelligence	
Analysis Complex (JIAC)	18
Figure 2: Lajes Field Current Undersea Cable Configuration and	
Options for New Undersea Cables to Support the Joint	
Intelligence Analysis Complex	22

#### **Abbreviations**

CAPE Office of the Secretary of Defense, the Office of Cost

Assessment and Program Evaluation

DIA Defense Intelligence Agency

DISA Defense Information Systems Agency

DOD Department of Defense **EUCOM** U.S. European Command

JIAC Joint Intelligence Analysis Complex

**MILCON** Military Construction

**RAF** Royal Air Force

This is a work of the U.S. government and is not subject to copyright protection in the United States. The published product may be reproduced and distributed in its entirety without further permission from GAO. However, because this work may contain copyrighted images or other material, permission from the copyright holder may be necessary if you wish to reproduce this material separately.

November 3, 2016

#### **Congressional Requesters**

The Joint Intelligence Analysis Complex (JIAC) in the United Kingdom provides intelligence support for the U.S. European Command (EUCOM), U.S. Africa Command and U.S allies. The Department of Defense (DOD) has stated that although the JIAC is a critical intelligence asset, its 21 current facilities—located at Royal Air Force (RAF) base Molesworth—are inadequate and inefficient. According to DOD, the facilities at RAF Molesworth were not designed to support the JIAC's intelligence missions, and this has led to costly sustainment challenges and instances of degraded theater intelligence capabilities. For example, the U.S. Air Force has reported that the JIAC has experienced numerous outages to facility-related information technology systems that have severely degraded theater command and control and intelligence capabilities for several hours at a time. To address these issues, DOD will invest approximately \$240 million in military construction (MILCON) for the Air Force to consolidate and relocate the JIAC to provide additional space specifically designed to support and fully enable the current intelligence mission.1

In the fall of 2009, DOD began its analysis of alternatives process for consolidating the JIAC and, as part of this analysis, considered potential alternative locations in Europe and the United States.<sup>2</sup> By the spring of 2013, DOD had concluded that its preferred alternative was to move the JIAC from its current location at RAF Molesworth and consolidate its facilities at RAF Croughton in the United Kingdom. According to the Deputy Secretary of Defense, the decision to locate the JIAC at RAF Croughton was the result of careful consideration of intelligence and operational requirements and factors and was informed by other criteria, such as diplomatic relationships and economic factors. The Secretary of

<sup>&</sup>lt;sup>1</sup>DOD officials explained that the department plans to save an estimated \$74 million annually by closing two installations—RAF Molesworth and RAF Alconbury, a support installation—in the course of consolidating the JIAC at the new location.

<sup>&</sup>lt;sup>2</sup>The analysis of alternatives process is an analytical study that is intended to compare the operational effectiveness, cost, and risks of a number of potential alternatives to address valid needs and shortfalls in operational capability. This process helps ensure that the best alternative that satisfies the mission need is chosen on the basis of the selection criteria, such as safety, cost, or schedule.

Defense issued a Resource Management Decision in April 2013 to move ahead with the JIAC consolidation.<sup>3</sup> After the selection of RAF Croughton, the Air Force developed a MILCON cost estimate and initiated a three-phase MILCON project which, according to Air Force officials, it plans to complete by early 2021.

The consolidation of the JIAC is proceeding in three phases. In Phase I, according to the Air Force budget documentation, the Air Force plans to build EUCOM's Intelligence Analytic Center, a data processing center, a warehouse, and various supporting facilities. In Phase II it plans to build the U.S. Africa Command's Intelligence Analytic Center, the Intelligence Fusion Center of the North Atlantic Treaty Organization, a battlefield information system, and additional supporting facilities. Phase III will include a regional Joint Intelligence Training Facility and a physical fitness facility. In December 2014 and November and December 2015, Congress authorized and appropriated \$92.2 million for Phase I and \$94.2 million for Phase II. In September 2016, Congress appropriated \$53.1 million for Phase III. The United Kingdom is serving as executive agent for JIAC construction, and in August 2015, DOD obligated Phase I funding to the United Kingdom, DOD officials told us that DOD obligated Phase II funding to the United Kingdom in July 2016. As of September 2016, DOD officials said they anticipate awarding a contract for Phases I and II in mid-2017 with construction to start in the fall of 2017.

Since 2013, Congress has required DOD to provide information on its JIAC consolidation effort and has taken a number of oversight actions. For example, House Report 113-102 directed DOD to provide detailed information on its plans for the JIAC consolidation at RAF Croughton. House Report 113-02 also directed the Secretary of Defense to submit a report on RAF Croughton and, among other things, provide a description of why the current facility, RAF Molesworth, was not sufficient to meet JIAC's requirements and how the facility at RAF Croughton would meet them. In other statutory provisions, Congress has prohibited DOD from

<sup>&</sup>lt;sup>3</sup>A Resource Management Decision is a budget decision document issued during the joint review of Service budget submissions by analysts of the Office of the Secretary of Defense and the Office of Management and Budget. Resource management decisions reflect the decisions of the Secretary of Defense as to appropriate program and funding to be included in the annual defense budget request.

<sup>&</sup>lt;sup>4</sup>H.R. Rep. No. 113-102, at 218 (2013).

<sup>&</sup>lt;sup>5</sup>In December 2013, DOD provided this report to the House Armed Services Committee.

obligating or expending military construction funds in the United Kingdom or awarding construction contracts in the EUCOM area of responsibility until it provides certain required information to Congress.<sup>6</sup> In the National Defense Authorization Act for Fiscal Year 2016, Congress authorized funding for the JIAC consolidation but prohibited the expenditure of funds until the Secretary of Defense certifies to the congressional defense committees that RAF Croughton remains the "optimal location" for the consolidation of the JIAC and explains why.<sup>7</sup> According to DOD officials, the department has provided the required certifications in response to committee direction and statutory provisions.<sup>8</sup>

We were asked to review the analysis associated with consolidating and relocating the JIAC.<sup>9</sup> This report (1) assesses the extent to which DOD's cost estimate for JIAC consolidation at RAF Croughton aligns with best practices and (2) describes key reviews DOD has conducted since spring of 2013 related to an alternative location for JIAC consolidation.

We performed our work at various DOD organizations, including U.S. Air Force Headquarters, U.S. Air Forces in Europe, the Basing Office of the Office of the Secretary of Defense, the Office of Cost Assessment and Program Evaluation (CAPE), the Defense Intelligence Agency (DIA), the Defense Information Systems Agency (DISA), the Office of the DOD Chief Information Officer, and the headquarters of EUCOM. In addition, we visited Lajes Field, Azores (Portugal) and met with representatives of the 65th Air Base Group.

<sup>&</sup>lt;sup>6</sup>See, for example, the National Defense Authorization Act for Fiscal Year 2014, Pub. L. No. 113-66, § 2809 (2013) and the Military Construction and Veterans Affairs, and Related Agencies Appropriations Act, 2014, Pub. L. No. 113-76, Div. J, Title I (2014).

<sup>&</sup>lt;sup>7</sup>See Pub. L. No. 114-92, § 2310 (2015).

<sup>&</sup>lt;sup>8</sup>In response to the House Report 113-102 requirement, DOD provided information in August and December 2013. In response to the requirement in the National Defense Authorization Act for Fiscal Year 2016, DOD provided its certification in March 2016.

<sup>&</sup>lt;sup>9</sup>This is our second report on DOD's plan to consolidate the JIAC at RAF Croughton. We previously reviewed the extent to which DOD applied best practices in its analysis of alternatives that concluded that RAF Croughton was the preferred location for the JIAC. That review resulted in a classified report: GAO, *Joint Intelligence Analysis Complex: DOD Did Not Fully Use Best Practices to Analyze Alternatives and Should Do So for Future Military Construction Decisions*, GAO-16-563C (Washington, D.C.: June 28, 2016). We then issued a public version of that classified report: GAO, *Joint Intelligence Analysis Complex: DOD Did Not Fully Use Best Practices to Analyze Alternatives and Should Do So for Future Military Construction Decisions*, GAO-16-853 (Washington, D.C.: September 30, 2016).

To determine the extent to which DOD's cost estimate for JIAC consolidation at RAF Croughton aligns with best practices, we gathered information on the department's cost estimation process. We obtained the Air Force's most recently completed and approved cost estimate for JIAC consolidation—dated February 2015—at the time of our review, and we obtained detailed information on the estimate, including DOD's cost model, from officials responsible for the estimate. 10 Using best practices criteria in GAO's Cost Estimating and Assessment Guide, we evaluated the extent to which the JIAC cost estimate was comprehensive, accurate, well documented, and credible. 11 The methodology outlined in GAO's Cost Estimating and Assessment Guide is a compilation of best practices that federal cost estimating organizations and industry use to develop and maintain reliable cost estimates throughout the life of a government program. We met with DOD officials to discuss areas we identified through our analysis where the cost estimate did not conform to cost estimation best practices.

To describe the key reviews DOD has conducted since spring of 2013 related to alternative locations for the JIAC, we reviewed key analyses developed by DOD to provide more information to Congress comparing the requirements for consolidating the JIAC at RAF Croughton with the

<sup>&</sup>lt;sup>10</sup>In February 2016, for the fiscal year 2017 President's budget, DOD submitted its most recent budget request, totaling almost \$240 million in military construction funding to build the new, consolidated JIAC facilities—and several supporting facilities—at RAF Croughton, with Phase I totaling \$92.2 million, Phase II \$94.2 million, and Phase III \$53.1 million. We completed our analysis before the fiscal year 2017 budget was submitted. Our analysis is based on the cost information submitted by DOD in February 2015 for the fiscal year 2016 budget request for Phases I and II, as well as an estimate for Phase III, which was to be submitted as part of the fiscal year 2017 budget request. The only update made to the JIAC cost estimate for the fiscal year 2017 budget was to decrease Phase III from \$54.6 million to \$53.1 million (based on foreign currency fluctuation). This change did not affect our cost assessment analysis. Furthermore, the Air Force is the executive agent for the JIAC project and led DOD efforts to develop the JIAC cost estimate. For these reasons, we refer to the cost estimate for JIAC consolidation at RAF Croughton as the Air Force's February 2015 JIAC cost estimate in this report.

<sup>&</sup>lt;sup>11</sup>GAO, GAO Cost Estimating and Assessment Guide: Best Practices for Developing and Managing Capital Program Costs, GAO-09-3SP (Washington D.C.: March 2009). Our Cost Estimating and Assessment Guide considers an estimate to be accurate if it is not overly conservative, is based on an assessment of the most likely costs, and is adjusted properly for inflation; comprehensive if its level of detail ensures that all pertinent costs are included and no costs are double-counted or omitted; well documented if the estimate can be recreated by an analyst unfamiliar with the project and can be traced to original sources through auditing; and credible if the estimate has been cross-checked with an independent cost estimate and a level of uncertainty associated with the estimate has been identified and quantified.

requirements for consolidating at Lajes Field. Those analyses include work in response to statutory requirements—such as DOD's responses to requirements in the National Defense Authorization Act for Fiscal Year 2016—that DOD certify RAF Croughton as the optimal location for the JIAC and to determine the operational viability of Lajes Field, Azores (Portugal) for other functions, as required by the DOD Appropriations Act, 2016. Those analyses also include key reviews that DOD conducted to develop cost estimates for relocating the JIAC to Lajes Field, such as EUCOM's September 2015 JIAC Location Analysis, which included DISA's Azores Telecommunications Feasibility Report and the DIA's Azores Communications Cost Estimate; CAPE's April 2016 Cost Verification for the JIAC; and the DISA's updated May 2016 review of the JIAC Communications Infrastructure Requirements. We also reviewed DOD's functional requirements for joint intelligence operations centers. 12 Additionally, we met with DOD officials from EUCOM. DISA. the Office of the DOD Chief Information Officer, DIA, and CAPE to determine the context for these reviews, understand their analysis and efforts to develop these cost estimates, and identify underlying assumptions. We also met with Air Force officials from the 65th Air Base Group to determine the status of personnel streamlining efforts and current housing inventory and communications infrastructure on base, and to identify their efforts in developing an analysis on the JIAC locating to Lajes Field. Additionally, we received written answers from the Azorean Regional Government Association related to local operations on the Azores islands.

We conducted this performance audit from April 2016 to November 2016 in accordance with generally accepted government auditing standards. Those standards require that we plan and perform the audit to obtain sufficient, appropriate evidence to provide a reasonable basis for our findings and conclusions based on our audit objectives. We believe that the evidence obtained provides a reasonable basis for our findings and conclusions based on our audit objectives.

<sup>&</sup>lt;sup>12</sup>DOD, Joint Intelligence Operations Center (JIOC) Enterprise Functional Requirements, (July 14, 2011).

#### Background

The JIAC Includes
Elements of Three Joint
Intelligence Operations
Centers and Supports
Other Intelligence-Related
Functions

The JIAC includes elements of three intelligence operations centers—one supporting EUCOM, a second supporting U.S. Africa Command, and a third supporting the North Atlantic Treaty Organization—as well as several other organizations that perform intelligence-related functions. According to DOD guidance, joint intelligence operations centers support the geographical combatant commands and other defense organizations, serving as focal points for intelligence planning, collection management, analysis, and production.<sup>13</sup>

- EUCOM Joint Intelligence Operations Center Europe executes intelligence operations that are synchronized and integrated with theater component, national, and partner nation organizations; enables EUCOM planning and execution; and enhances senior leaders' decision-making across the entire spectrum of military operations.
- U.S. Africa Command Directorate for Intelligence at RAF Molesworth manages and executes defense intelligence for U.S. Africa Command, including protecting U.S. personnel and facilities, preventing and mitigating conflict, and building defense capabilities in order to promote regional stability and prosperity.
- North Atlantic Treaty Organization Intelligence Fusion Center provides intelligence to warn of potential crises and to support the planning and execution of the North Atlantic Treaty Organization's operations.
- Regional Joint Intelligence Training Facility trains students from EUCOM, U.S. Africa Command, and the North Atlantic Treaty Organization nations, including the United Kingdom.
- United States Battlefield Information Collection and Exploitation Systems plans, builds, and operates the Coalition Intelligence and Information Enterprise to provide on-demand coalition informationsharing solutions for both episodic and enduring missions.

<sup>&</sup>lt;sup>13</sup>Joint Chiefs of Staff, Joint Publication 2-01 *Joint and National Intelligence Support to Military Operations* (Jan. 5, 2012). In addition to the six geographical combatant commands, the U.S. Cyber Command—a subunified command under U.S. Strategic Command—and United States Forces Korea—a subunified command under U.S. Pacific Command—operate joint intelligence operations centers.

# DOD Organizations Involved in the JIAC Consolidation Process and Related Efforts

A number of DOD organizations have been involved in the JIAC consolidation process. Overall guidance for DOD's military construction efforts was provided by the Office of the Assistant Secretary of Defense for Energy, Installations, and Environment. This office is responsible for overseeing various aspects of the department's military construction efforts. These responsibilities include, among other things, monitoring the execution of the military construction program to ensure the most efficient, expeditious, cost-effective accomplishment of the program, and issuing guidance for the implementation of DOD military construction policy.

Other DOD organizations—including U.S. Air Force Headquarters, the Basing Office of the Office of the Secretary of Defense, and the headquarters of both EUCOM and U.S. Africa Command—made up the team that conducted the JIAC analysis of alternatives. <sup>15</sup> The participating organizations provided subject matter experts who were involved in the team's day-to-day work and developed the analysis that is the foundation of the decision to consolidate the JIAC at RAF Croughton. DOD's team conducted work from the initial concept proposal in the fall of 2009 to the Resource Management Decision issued by the Secretary of Defense in April 2013.

In July 2016, we reported on DOD's analysis of alternatives process and recommended that the Secretary of Defense direct the Assistant Secretary of Defense for Energy, Installations, and Environment to develop guidance requiring the use of best practices for analysis of alternatives—including those practices we identified in the report—and that in this guidance, the Assistant Secretary should define the types of military construction decisions for which use of these best practices should be required. <sup>16</sup> DOD did not agree with our recommendation, stating that the best practices do not wholly apply to decision-making processes for military construction projects.

<sup>&</sup>lt;sup>14</sup>DOD Directive 4270.5, Military Construction (Feb. 12, 2005).

<sup>&</sup>lt;sup>15</sup>According to CAPE officials, their office was not involved in DOD's analysis of alternatives process for the JIAC consolidation efforts.

<sup>&</sup>lt;sup>16</sup>GAO, Joint Intelligence Analysis Complex: DOD Partially Used Best Practices for Analyzing Alternatives and Should Do So Fully for Future Military Construction Decisions, GAO-16-853 (Washington D.C.: September 30, 2016).

Table 1 lists the roles and responsibilities of DOD components related to the JIAC consolidation, including their involvement in preparing information in response to congressional requests for information on the analysis of alternatives process and on Lajes Field as a possible location for the JIAC.

Table 1: Department of Defense (DOD) Component Roles and Responsibilities Related to Joint Intelligence Analysis Complex Consolidation (JIAC)

DOD Component	Roles and Responsibilities	
U.S. European Command (EUCOM)	Conducted the JIAC consolidation analysis of alternatives process with input from all stakeholders	
J2 (Operational Intelligence)	Generated requirements for the U.S. portion of the JIAC military construction project	
	Provided the critical mission criteria for DOD's JIAC analysis of alternatives	
J4 (Logistics)	Served as primary action office for collecting inputs for DOD's response to congressional requests for information related to the analysis of alternatives and the JIAC military construction project	
J6 (Cyber/C4)	Served as the conduit to get information from the Defense Information Systems Agency (DISA) and Defense Intelligence Agency (DIA) for congressional requests for information related to JIAC	
Office of the Assistant Secretary of Defense for Energy, Installations, and Environment's Basing Office	Provided guidance on EUCOM's JIAC analysis of alternatives process and subsequent evaluation of Lajes Field	
Undersecretary of Defense for Intelligence	Provided oversight for the Department and coordinates DOD Intelligence Community mission and capabilities for the JIAC with the Office of the Director for National Intelligence	
Office of the Secretary of Defense, Cost Assessment and Program Evaluation	Provided independent verification of cost estimates and assumptions for Lajes Field and RAF Croughton <sup>a</sup> from EUCOM and the House Permanent Select Committee on Intelligence reviews	
DIA	Interpreted communications infrastructure requirements for the JIAC and developed a review that included cost estimates for the communications infrastructure at Lajes Field <sup>b</sup>	
	Provides Joint Worldwide Intelligence Communications System capability and analysis to support the JIAC	
DISA	Provided communications infrastructure expertise and related to cost estimates for Lajes Field	
U.S. Air Force Secretary of the Air Force, Office of the Assistant	Provided military construction cost estimates and military construction requirements for the JIAC at RAF Croughton	
Secretary of the Air Force Installations, Environment and Energy	Developed the Air Force's military construction project development justification forms (DD Forms 1391)	
Air Force Civil Engineer Center	Serves as the JIAC military construction manager and is responsible for overseeing and administering the JIAC military construction project	
U.S. Air Forces in Europe	Provided housing, personnel, and facilities inputs for cost comparison for Lajes Field versus RAF Croughton	
65th Air Base Group	Provided installation level details on housing, facilities, and communication infrastructure for Lajes Field	

Source: Based on DOD officials. | GAO-17-29

<sup>a</sup>On July 20, 2015, the staff of the House Permanent Select Committee on Intelligence conducted a review of the JIAC consolidation and compared locating the JIAC at RAF Croughton to locating it at Lajes Field and developed a business case analysis, which was sent to the ranking member of the House Armed Services Committee for consideration.

<sup>b</sup>According to DIA officials, their estimate for the JIAC communications infrastructure for Lajes Field was developed by DIA's Chief Information Officer.

## Lajes Field, Azores, Portugal

In response a statutory requirement, DOD issued a memorandum that certified that Lajes Field, Azores (Portugal) was not the optimal location for the JIAC, based on an analysis of U.S. operational requirements and an evaluation of key criteria. The Azores is an autonomous region of Portugal situated about 850 miles west of continental Portugal. There are nine major Azorean islands, including Terceira, home of Lajes Field. Lajes Field is a dual military and civilian airfield and is also a Portuguese military base; the 65th Air Base Group, a U.S Air Force unit, is also stationed there. The 65th Air Base Group's mission supports DOD, allied nations, and other authorized aircraft in transit; its core mission is to service in-transit aircraft en route to eastern and southern destinations.

In 2010, the Air Force recommended a plan to reduce personnel and operations at Lajes Field and divest approximately 500 U.S. military and civilian billets, leaving approximately 165 U.S. personnel at Lajes Field to support the mission requirements. The Secretary of Defense approved the recommendation and announced his decision to streamline Lajes Field in October 2012. According to the Secretary of Defense, the frequency and volume of flights using Lajes Field had decreased, and the base was operating well below its capacity. The Air Force recommended reducing U.S. operations at Lajes from 24 hours, 7 days a week to 8 hours, 7 days a week and downsizing the 65th Air Base Wing to an Air Base Group. According to the Secretary of Defense, the presence at Lajes Field exceeded mission requirements, and the mission requirements at Lajes Field could be supported with a smaller force. DOD has estimated that the streamlined footprint would yield approximately \$35 million in annual savings. This Secretary of Defense's October 2012 decision was subsequently reaffirmed by the European Infrastructure Consolidation assessment, which the Secretary of Defense initiated on

<sup>&</sup>lt;sup>17</sup>Consolidated Appropriations Act, 2016 (division C), Pub. L. No. 114-113, § 8114 (2015).

January 25, 2013, to perform a comprehensive review of DOD facilities in Europe. 18

The National Defense Authorization Act for Fiscal Year 2014 required that the Secretary of Defense provide Congress with certification that the actions taken to realign military forces at Lajes Field were supported by the European Infrastructure Consolidation assessment. <sup>19</sup> The act required that DOD's certification include an assessment of the efficacy of Lajes Field in support of the United States' overseas force posture. On January 6, 2015, the Secretary of Defense issued a memorandum certifying that the European Infrastructure Consolidation assessment supported DOD's plan to adjust its presence at Lajes Field. Further, the Secretary of Defense noted that DOD had conducted a comprehensive review and determined that the reduction of U.S. personnel at Lajes Field supported the U.S. military's European force posture.

DOD officials said that they will continue to provide 24-hour-a-day, 7-day-a-week tower operations at Lajes Field after the base personnel are reduced, along with crash, fire, and rescue services and attendant airfield operations for the joint Portuguese military and civilian airfield. Air Force officials told us that, as of July 2016, U.S. flights to Lajes Field average two per day. Air Force officials told us that, as part of this effort to streamline and reduce the personnel at Lajes Field, they have identified various excess buildings, facilities, and housing units that are no longer needed. Specifically, Air Force officials have identified 350 housing units as excess and are in the process of returning those units back to the Portuguese government; the remaining housing will be used to support

<sup>&</sup>lt;sup>18</sup>The objectives of the European Infrastructure Consolidation are to eliminate unneeded facilities to create long-term savings, realign infrastructure and eliminate the excess, and validate remaining infrastructure for sustaining DOD's enduring presence in Europe, among other things.

<sup>&</sup>lt;sup>19</sup>Pub. L. No. 113-66, § 341 (2013). In addition, section 2809 of the National Defense Authorization Act for Fiscal Year 2014 prohibited DOD from awarding any contract in connection with a construction project at any installation in the U.S. European Command's area of responsibility until the Secretary of Defense certifies that these installations and military construction requirements are of an enduring nature; have been assessed as part of DOD's European Consolidation Initiative efforts; and that military construction most effectively meets the combatant commander's requirements at the authorized location. On January 6, 2015, the Secretary of Defense issued a memorandum that certified the fiscal year 2014 military construction project as required by section 2809.

unaccompanied personnel at Lajes Field. <sup>20</sup> In July 2016, Air Force officials said that they were in negotiations with the Portuguese government on the return of excess facilities per the personnel streamlining efforts. Specifically, the officials stated that there was disagreement on how the United States and Portugal interpret the technical agreement and policy on the return of excess facilities—the United States' position was that all property excess to the needs of the United States would be turned over to Portugal in useable condition, while Portugal sought for the United States to demolish a majority of the facilities rather than returning them. According to these officials, Portugal also sought environmental remediation commitments from the United States. According to DOD officials, the demolition and environmental remediation of these facilities was contrary to long-standing DOD policy.

Air Force's February 2015 Cost Estimate for the JIAC Military Construction Project Did Not Fully Meet Best Practices Our assessment of the Air Force's February 2015 cost estimate for JIAC consolidation showed that it did not fully meet cost estimation best practices. According to the *GAO Cost Estimating and Assessment Guide*, a cost estimate created using best practices exhibits four characteristics—it is comprehensive, well documented, accurate, and credible. Each of the four characteristics is associated with a specific set of best practices. Our assessment found that the JIAC cost estimate partially met three and minimally met one of the four characteristics of a reliable cost estimate. If any of these characteristics is not substantially or fully met, then the cost estimate does not reflect the characteristics of a high-quality estimate and cannot be considered reliable. Table 2 lists each of the four characteristics, along with our summary assessment of the JIAC cost estimate.

<sup>&</sup>lt;sup>20</sup>The officials stated that according to *The Agreement on Cooperation and Defense* between the United States of America and Portugal Technical Agreement, which governs the relationship between the U.S. military and Portugal, the Portuguese government must approve all building and facilities that the 65th Air Base Group intends to return Portugal.

Table 2: GAO Summary Assessment of the Air Force's February 2015 Joint Intelligence Analysis Complex Cost Estimate

Characteristic	GAO Assessment
Comprehensive	Partially Met
Well documented	Partially Met
Accurate	Partially Met
Credible	Minimally Met

Source: GAO analysis of DOD information. I GAO-17-29

Notes: "Fully met" means that the agency provided complete evidence that satisfies the entire criterion. "Substantially met" means that the agency provided evidence that satisfies a large portion of the criterion. "Partially met" means that the agency provided evidence that satisfies about half of the criterion. "Minimally met" means that the agency provided evidence that satisfies a small portion of the criterion. "Not met" means that the agency provided evidence that does not satisfy any of the criterion.

The following summarizes our analysis of the JIAC cost estimate for each of the four characteristics. Appendix I provides greater detail on our assessment.

Comprehensiveness (Partially Met). According to best practices. agencies should develop accurate life-cycle cost estimates. Further, a life-cycle cost estimate should encompass all past (or sunk), present, and future costs for every aspect of the program, regardless of funding source—including all government and contractor costs. However, the JIAC cost estimate included only MILCON costs and did not include costs associated with the life cycle of the project. Air Force and Office of the Secretary of Defense officials said they do not consider the JIAC cost estimate a life-cycle cost estimate and that the estimate's scope is in line with DOD guidance on the development of budget requests for MILCON projects. According to DOD officials, the department does not have a full life-cycle cost estimate for the entire JIAC consolidation effort. DOD and Air Force officials further stated that the estimate covers the costs of infrastructure for the JIAC's facilities, other supporting infrastructure (e.g., utilities serving the JIAC facilities), and certain other facilities for functions related to JIAC, such as family support (e.g., expanded capacity of the child development center). The associated Operation and Maintenance costs (e.g., family support costs like living allowances) were not included in the estimate, because they were considered out of scope, according to DOD and Air Force officials. However, without fully accounting for lifecycle costs, management may have difficulty successfully planning and programming resource requirements for the JIAC consolidation and making sound decisions.

- Documentation (Partially Met). According to best practices, documentation is essential for validating and defending a cost estimate. The JIAC cost estimate is generally consistent with the sizing assumptions included in DOD documentation, laying out requirements for the JIAC's facilities, inputs from appropriate experts, and relevant DOD guidance, such as the DOD Facilities Pricing Guide. 21 Also, DOD documented both the data sources and the methodology used for the JIAC cost estimate in an Excel spreadsheet model and a parametric cost engineering estimate summary. However, the documentation for the JIAC cost estimate is not complete. Specifically, the cost estimate does not provide sufficient documentation so that a cost analyst unfamiliar with the program could understand what had been done and replicate it. The cost estimate uses the DOD Facilities Pricing Guide (heretofore referred to as the *Pricing Guide*), which provides planning assumptions and prices for a variety of types of facilities, such as office buildings. In the cost calculation spreadsheet for the JIAC cost estimate, the cost estimators' judgements regarding which type of facility to use from the Pricing Guide were not always consistent with the categories listed in the *Pricing Guide*. For example, there is no mention of intelligence facilities in the *Pricing Guide*, and we were unable to independently trace all of the unit costs from the JIAC cost estimate back to it. Air Force officials were able to show where in the *Pricing Guide* these numbers were drawn from; however, this is not documented in the estimating model, and there is no rationale provided to show that an intelligence facility would be the same as a communications center. Without a well-documented cost estimate, the Air Force may not be able to present a convincing argument for the validity of the JIAC cost estimate and answer decision makers' and oversight groups' questions.
- Accuracy (Partially Met). According to best practices, the cost estimate should provide results that are unbiased, and it should not be overly conservative or overly optimistic. An estimate is accurate when it is based on an assessment of most likely costs, adjusted properly for inflation, and contains no more than a few minor mistakes—if any. In addition, a cost estimate should be updated regularly to reflect changes in the program, for example when schedules or other assumptions change or actual costs change, so that it always reflects the current status. The JIAC estimate used historical data, did not

<sup>&</sup>lt;sup>21</sup>DOD, Unified Facilities Criteria (UFC) 3-701-01, *DOD Facilities Pricing Guide* (March 2011) (Change 8, July 2015). This guide is updated annually.

contain mathematical errors, showed evidence of being updated, underwent a review process before final approval, and follows DOD construction cost estimation guidance on how to account for inflation. However, while the JIAC cost estimate has been updated, it has not been updated regularly. Specifically, the April 2013 estimate was updated in June 2013 to align with an update to the *Pricing Guide* but was not updated to align with the two subsequent updates to the Pricing Guide that occurred before the February 2015 JIAC cost estimate was submitted. Air Force officials said that the JIAC cost estimate was updated to reflect foreign currency fluctuations. According to these officials, the MILCON process assumes flexibility in the project timeline to allow adjustments to the estimate and focuses on establishing the project's scope (e.g., the square feet or square meters associated with a project) in the Air Force's project development justification forms.<sup>22</sup> These Air Force officials also stated that the costs associated with MILCON projects are updated only with significant changes to the program and are typically permitted to be adjusted by as much as plus or minus 25 percent of the total costs even after funding has been appropriated—without needing to be reprogrammed. While updating an estimate in this way may be permissible within the established MILCON process, it is not consistent with cost estimating best practices, because the estimate is not updated regularly. Without updating the JIAC cost estimate on a regular basis, DOD and the Air Force may have difficulty analyzing changes in program costs for the consolidation project and may hinder the collection of up-to-date cost and technical data to support future JIAC cost estimates.

Credibility (Minimally Met). According to best practices, a cost
estimate should discuss any limitations of the analysis resulting from
uncertainty or biases surrounding data or assumptions. Major
assumptions should be varied, and other outcomes recomputed, to
determine how sensitive the cost estimates are to changes in the
assumptions. Also, risk and uncertainty analysis should be performed
to determine the level of risk associated with the estimate. Without a
sensitivity analysis that reveals how a cost estimate is affected by a

<sup>&</sup>lt;sup>22</sup>According to Air Force Instruction 32-1021 on *Planning and Programming Military Construction (MILCON) Projects*, project development is one of the most important actions in MILCON programming and is documented using a DD Form 1391. The DD Form 1391 should by itself explain and justify the project to all levels of the Air Force, the Office of the Secretary of Defense, the Office of Management and Budget, and Congress. In this report, we refer to Directives Division Forms 1391 as project development justification forms.

change in a single assumption, the cost estimator will not fully understand which variable most affects the cost estimate. The use of a sensitivity analysis is not specified in cost estimation guidance for MILCON projects from either DOD or the Air Force, and the JIAC cost estimate did not include such an analysis. According to Office of the Secretary of Defense and Air Force officials, a sensitivity analysis is part of the underlying unit cost development, because costs are developed through the use of both historical data and industry averages. These officials further stated that the Office of the Secretary of Defense uses actual data underpinned by relevant sensitivity and range analyses to develop its cost estimates. For example, Office of the Secretary of Defense and Air Force officials said that the Office of the Secretary of Defense uses the DOD Selling Price Index—which averages three commonly accepted national indexes for construction price escalation—to calculate actual project award cost data. However, for sensitivity analysis to be useful in informing decisions, careful assessment of the underlying risks and supporting data related to a specific MILCON project is also necessary. In addition, the sources of the variation should be well documented and traceable. Without conducting sensitivity analysis for the JIAC cost estimate to identify the effect of uncertainties associated with different assumptions, DOD and the Air Force increase the risk that decisions will be made without a clear understanding of the effects of these assumptions on costs.

Another key to establishing an estimate's credibility is its review process. According to best practices, the estimate's cost drivers should be crosschecked, and an independent cost estimate conducted by a group outside the acquiring organization should be developed to determine whether other estimating methods produce similar results. While the Air Force has a review process, the review it conducted for the JIAC cost estimate did not include the use of a checklist provided as a sample in DOD MILCON cost estimation guidance. The sample checklist, while not required, could have helped the Air Force to confirm the validity of assumptions and the logic used in estimating the cost of the JIAC construction tasks. Air Force officials stated that their review primarily looks at the numbers provided and the ranges from the *Pricing Guide* to see whether the estimate is within those ranges. These officials added that they would use the checklist only if there was a difference from the *Pricing Guide*.

<sup>&</sup>lt;sup>23</sup>DOD, Unified Facilities Criteria (UFC) 3-740-05, *Handbook: Construction Cost Estimating*, at Appendix E (Nov. 8, 2010; Change 1, June 2011).

However, the first phase of the JIAC cost estimate did not identify the stage of the estimate; did not separate costs for labor, equipment, or material; and did not calculate prime and subcontractor profit by the weighted guidelines method, which are items listed in the sample checklist.

When we shared the results of our analysis with officials from the Office of the Secretary of Defense, they said that they did not agree our best practices for cost estimating were entirely applicable to the JIAC cost estimate, since the estimate focused on MILCON costs. Furthermore, Office of the Secretary of Defense and Air Force officials said that construction is discussed in our Cost Estimating and Assessment Guide as a subsidiary cost to be included in the life-cycle cost estimate. For example, these officials said that construction costs are to be considered as part of the overall ground rules and assumptions for a cost estimate. However, the methodology outlined in our Cost Estimating and Assessment Guide is a compilation of best practices that federal cost estimating organizations and industry use to develop and maintain reliable cost estimates, and this methodology can be used across the federal government for developing, managing, and evaluating capital program cost estimates, including military construction estimates. Furthermore, DOD guidance for estimating construction costs states that in the MILCON program, construction cost estimates are prepared throughout the planning, design, and construction phases of a construction project. These construction cost estimates are categorized as follows: programming estimate, concept estimate, final estimate, and government estimate.<sup>24</sup> The Air Force provided us with the JIAC consolidation programming estimate for analysis, because it was the most complete and updated estimate at the time of our review. Even though our analysis shows that the programming estimate did not meet all of the four characteristics of a high-quality, reliable estimate, the Air Force will have opportunities to incorporate our best practices as it prepares future cost estimates for subsequent phases of the JIAC consolidation program. Without incorporating a methodology that is more closely aligned with our best practices for cost estimation and incorporates all four characteristics

<sup>&</sup>lt;sup>24</sup>DOD, Unified Facilities Criteria (UFC) 3-740-05. According to this guidance, the programming estimate is based on preliminary project scope or mission requirements; the concept estimate is more refined, because the design criteria and project requirements have been further defined by this stage; and the pre-final estimate is based on the final plans and specifications. According to the *GAO Cost Estimating and Assessment Guide*, the government estimate is used to document the government's assessment of the program's most probable cost and ensures that enough funds are available to execute it.

of a high-quality, reliable estimate, the Air Force will not be providing comprehensive and high-quality information for decision makers to use.<sup>25</sup>

#### DOD Conducted Multiple Reviews of Lajes Field as a Possible JIAC Location


After its 2013 decision to consolidate the JIAC at RAF Croughton, DOD conducted multiple reviews to provide information on Lajes Field as a potential alternative location for the JIAC, in response to congressional interest and inquiries. These reviews were developed by different organizations within DOD during 2015 and 2016 and included both one-time and recurring costs. The reviews produced different cost estimates, in particular for communications infrastructure and housing, because the DOD organizations that developed the reviews used different assumptions. However, all of the reviews found that consolidating the JIAC at Lajes Field would be more costly than consolidating it at RAF Croughton. Additionally, in response to statutory requirements, DOD issued a memorandum certifying that the department had determined that RAF Croughton was the optimal location for the JIAC and, conversely, that Lajes Field was not the optimal location, given the JIAC's operational requirements.

#### DOD Has Conducted Multiple Reviews of Lajes Field as a Possible Location for the JIAC

From 2015 through 2016, DOD conducted multiple reviews of Lajes Field as a potential location for the JIAC, in response to congressional interest and inquiries. Lajes Field was not originally included in DOD's analysis of alternatives for the consolidation of the JIAC. DOD officials told us that the reviews of 2015 and 2016 were not conducted with the same level of rigor as a formal cost estimate, because DOD had already completed its analysis of alternatives, and the decision to consolidate JIAC at RAF Croughton had already been made. DOD officials also told us that no credible new evidence had been produced to indicate the department should revisit its initial decision. Figure 1 includes the key events and reviews related to DOD's analysis of the JIAC, including reviews related to Lajes Field, the European Infrastructure Consolidation study, JIAC consolidation, authorization, and appropriations, and the execution of the JIAC consolidation project.

<sup>&</sup>lt;sup>25</sup>We are conducting a separate review of DOD's cost estimating processes for military construction. The ongoing review will further explore any discrepancies between DOD's processes for military construction cost estimating and our best practices for cost estimating. As the review is completed in 2017, we will consider any potential recommendations to improve the incorporation of our best practices into DOD's military construction cost estimating process.

Figure 1: Key Events and Reviews Related to the Department of Defense's (DOD) Analysis of the Joint Intelligence Analysis Complex (JIAC)



Source: GAO analysis of Department of Defense (DOD) information and statements from officials. | GAO-17-29

According to officials from the Office of the Secretary of Defense, DOD did not alter or change its original decision to consolidate the JIAC at RAF

Croughton based on the results of these reviews and found that consolidating the JIAC at Lajes Field would be more costly than consolidating it at RAF Croughton. Additionally, according to the Deputy Secretary of Defense, DOD's reviews determined that Lajes Field was not a suitable location for the JIAC, based both on operational requirements and costs including housing availability and the lack of adequate secure communications infrastructure. These reviews were led by EUCOM, CAPE, and DISA.

EUCOM's September 2015 review. EUCOM developed an analysis comparing RAF Croughton with Lajes Field as potential locations for the JIAC. EUCOM officials told us that this review was in response to congressional interest and requests, and it included inputs from U.S. Air Forces Europe and officials at Lajes Field. The review compared cost estimates associated with locating JIAC at RAF Croughton with those associated with locating it at Lajes Field. These cost estimates included one-time costs, such as construction costs for the JIAC facilities, communications infrastructure, and housing, as well as recurring costs—including sustainment costs for base and communications infrastructure. The review estimated the one-time costs associated with locating the JIAC at RAF Croughton at \$357 million and the one-time costs associated with locating it at Laies Field at \$1.65 billion. For recurring costs, the review estimated that RAF Croughton would cost approximately \$68 million annually and Lajes Field approximately \$94 million annually. 28 The largest differences between the cost estimates were in the one-time costs for the communications and housing infrastructure necessary to support the JIAC. Officials from the Office of the Secretary of Defense told us that DOD had provided this review, with its appendixes, to the House and

Additionally, DOD officials explained that the department plans to save an estimated \$74 million annually by closing RAF Alconbury and RAF Molesworth installations. EUCOM officials said that their review does not incorporate the cost savings associated with these closings under the European Infrastructure Consolidation scenario.

<sup>&</sup>lt;sup>26</sup>For example, a EUCOM review concluded that Lajes Field does not have a sufficient footprint to accommodate the JIAC and its accompanying support functions, and therefore did not recommend altering the original decision to consolidate the JIAC at RAF Croughton.

<sup>&</sup>lt;sup>27</sup>DOD, Deputy Secretary of Defense Letter to The Honorable Devin Nunes, Chairman, House Permanent Select Committee on Intelligence (Sept. 1, 2016).

<sup>&</sup>lt;sup>28</sup>EUCOM did not include \$32.7 million in sustainment costs for the communications infrastructure in its study's recurring cost summary table but did include estimates for those costs in the DIA appendix.

Senate Armed Services Committees and the House and Senate Appropriations Committees in September 2015.

This review included two appendixes developed by DISA and DIA on the communications infrastructure needed to support the JIAC. DISA's July 2015 Azores Telecommunications Feasibility Report provided an analysis of the telecommunications infrastructure on the Azores Islands. This report indicated that the Azores did not have sufficient communications infrastructure to be a feasible location for a DISA telecommunications hub. The DIA Azores Communications Cost Estimate provided a brief summary on the current and proposed communications systems within the Azores Islands, as well as the costs associated with modernizing the systems. The appendix noted that it was developed in response to a request from the DIA Office of Congressional Affairs. For communications infrastructure, the DIA estimated that locating the JIAC at Lajes Field would require approximately \$449 million in one-time costs and \$32.7 million in recurring annual sustainment costs.

CAPE's April 2016 cost verification for the JIAC. CAPE conducted an independent review of the cost estimates presented in EUCOM's September 2015 review and those developed by the House Permanent Select Committee on Intelligence for its July 2015 review.<sup>29</sup> CAPE developed its own cost assumptions, which included housing and communications infrastructure costs, among other things, in its review of the cost calculations in the EUCOM and House Permanent Select Committee on Intelligence reviews, which produced alternative cost totals. 30 CAPE officials told us that this review was in response to direction from the Deputy Secretary of Defense and that they briefed this review to the House Permanent Select Committee on Intelligence in May 2016 and the House and Senate Armed Services Committees in April 2016. CAPE's review estimated the one-time costs associated with locating the JIAC at RAF Croughton at \$356 million and one-time costs associated with locating it at Lajes Field at \$1.43 billion (compared with EUCOM's estimates of \$357 million and \$1.65 billion respectively). For recurring costs, CAPE's review

<sup>&</sup>lt;sup>29</sup>The staff of the House Permanent Select Committee on Intelligence conducted an evaluation of DOD's decision to consolidate the JIAC at RAF Croughton and developed a business case analysis.

<sup>&</sup>lt;sup>30</sup>CAPE officials told us that their objective was to identify reasonable cost assumptions and that they did not seek to validate or dismiss the assumptions in the reports conducted by EUCOM and the House Permanent Select Committee on Intelligence. Additionally, according to CAPE officials, they did not independently validate or verify these numbers.

estimated that RAF Croughton would cost approximately \$53 million annually and Lajes Field approximately \$59 million annually (compared with EUCOM's estimates of \$68 million and \$94 million, respectively).

DISA's May 2016 review on the JIAC communications infrastructure requirements. In this update to its July 2015 review, DISA assessed and compared the communications infrastructures at RAF Croughton and Lajes Field with the intelligence mission support requirements, including the communications and technical requirements for the JIAC. DISA officials told us that this review included more refined cost estimates for the communications infrastructure than prior estimates and reflected new technical standards, such as operational bandwidth requirements. The review found that the communications infrastructure at Lajes Field did not meet technical and critical infrastructure requirements. To upgrade the communications infrastructure at Lajes Field, the review estimated a minimum of \$267.7 million in one-time costs to procure and install three undersea cables and \$6.8 million in annual sustainment costs. For locating the JIAC at RAF Croughton, the review determined that no procurement would be required and estimated sustainment costs for the communications infrastructure at \$5.5 million annually. 31 DOD officials told us that they briefed the results of this review to the House Armed Services Committee in September 2016.

DOD's Multiple Reviews of Lajes Field Produced Different Cost Estimates Because They Were Based on Different Assumptions

DOD's multiple reviews of Lajes Field as an alternative location for the JIAC produced different cost estimates, because these reviews relied on different assumptions in developing the cost estimates for communications infrastructure and housing.


Assumptions for Communications Infrastructure Costs Differed

DOD's multiple reviews provide different cost estimates for the communications infrastructure that would be needed to support the JIAC at Lajes Field, because the reviews relied on different assumptions. Specifically, the reviews varied in the costs they included and the number of annual fiber cable breaks they expected would occur, among other

<sup>&</sup>lt;sup>31</sup>According to EUCOM officials, the existing communications infrastructure at RAF Croughton meets the operational needs of the JIAC.

details. The three reviews all assumed that three new fiber cables would be needed for Lajes Field. However, the distribution of these fiber cables differs in the reviews. Specifically, the September 2015 EUCOM review and the May 2016 DISA review assume one fiber cable from Lajes Field to mainland Portugal, one fiber cable to the United Kingdom, and one fiber cable to the United States, while the April 2016 CAPE review assumes two fiber cables from Lajes Field to the United States and one fiber cable to the United Kingdom. DOD officials told us that the cable distribution cited in the September 2015 EUCOM and the May 2016 DISA reviews reflect the current JIAC operational requirements, based on a May-June 2015 DIA operational assessment and that the CAPE review reflects a different JIAC operational design. Officials from DIA said that this change in operational requirements was made in various discussion sessions conducted among subject matter experts, and that the decision was not documented. Figure 2 shows the current cable configuration at Lajes Field and the new cables that would be necessary based on the September 2015 EUCOM review, the May 2016 DISA review, and the April 2016 CAPE review.

Figure 2: Lajes Field Current Undersea Cable Configuration and Options for New Undersea Cables to Support the Joint Intelligence Analysis Complex





Current cable infrastructure at Lajes Field

New cable infrastructure at Lajes Field to accommodate the Joint Intelligence Analysis Complex

Source: GAO analysis of Department of Defense information and statements from officials. | GAO-17-29

Note: Option 1 refers to the new cables that would be needed based on the April 2016 Office of the Secretary of Defense Cost Assessment and Program Evaluation review. Option 2 refers to the new cables that would be needed based on the September 2015 U.S. European Command review and the May 2016 Defense Information Systems Agency review.

The May 2016 DISA review had the lowest estimate for communications costs of the three reviews. DISA officials told us that these cost estimates were deliberately built on assumptions that would generate the lowest possible costs. However, DOD officials told us that DISA has not been able to validate all of its assumptions. Table 3 shows the cost estimates and supporting assumptions included in DOD's multiple reviews for communications infrastructure associated with locating the JIAC at Lajes Field.

Table 3: Cost Estimates and Supporting Assumptions for Communications Infrastructure Associated with Locating the Joint Intelligence Analysis Complex (JIAC) at Lajes Field in Department of Defense (DOD) Reviews

	September 2015 U.S. European Command (EUCOM) Review <sup>a</sup>	April 2016 Cost Assessment and Program Evaluation (CAPE) Review <sup>b</sup>	May 2016 Defense Information Systems Agency (DISA) Review
One-time costs for communications infrastructure	\$449 million	\$408 million	\$288.7 million
Recurring costs for communications infrastructure	\$32.7 million	\$10.8 million	\$6.8 million
Assumptions about fiber cables from Lajes Field	Three cables needed: one to the United States, one to the United Kingdom, and one to mainland Portugal	Three cables needed: two to the United States, and one to the United Kingdom	Three cables needed: one to the United States, one to the United Kingdom, and one to mainland Portugal
Assumptions about annual fiber cable breaks <sup>c</sup>	9 cable breaks per year	1 cable break per year	1 cable break per year

Source: GAO analysis of DOD information. I GAO-17-29

Appendix II contains additional information on the requirements for the communications capabilities related to the JIAC.

### Assumptions for Housing Costs Differed

Two of DOD's reviews provided cost estimates for the housing needed to support the JIAC at Lajes, but the estimates were based on different assumptions. Specifically, EUCOM estimated the one-time housing costs for locating the JIAC at Lajes Field at \$390.5 million, while CAPE estimated these costs at \$188 million. EUCOM's review assumed that 1,031 new housing units would be needed on the base at Lajes Field, and CAPE's review assumed that as few as 385 new units would be needed on base. Additionally, EUCOM's estimate assumes that there would be a 252-person dorm unit shortfall for unaccompanied military personnel, and

<sup>&</sup>lt;sup>a</sup>EUCOM's estimates were derived from the Defense Intelligence Agency (DIA) information appendix included in the September 2015 EUCOM review.

<sup>&</sup>lt;sup>b</sup>CAPE's estimates were derived from a prior DISA estimate.

<sup>&</sup>lt;sup>c</sup>EUCOM based its assumption on the DIA appendix. DISA officials told us their review used assumptions that would generate the lowest possible costs. The CAPE review used a DISA estimate.

CAPE assumed a shortfall of 368 dorm units. Table 4 shows the two cost estimates for the housing and the assumptions that each review used.

Table 4: Cost Estimates for Housing Associated with Locating the Joint Intelligence Analysis Complex at Lajes Field

	September 2015 U.S. European Command (EUCOM) Review	April 2016 Office of the Secretary of Defense Cost Assessment and Program Evaluation (CAPE) Review
One-time costs for on-base housing	\$390.5 million	\$188.0 million
Recurring costs for on- and off-base housing	\$7.0 million	\$7.9 million
Total housing units required	1,812 <sup>a</sup>	1,260
Existing housing units on base	456	550 <sup>b</sup>
Existing and expected family housing units off base	325	325
Total new housing needed on base	1,031	385
Total shortfall in dorm units for unaccompanied military personnel	252 <sup>c</sup>	368

Source: GAO analysis of DOD information. | GAO-17-29

EUCOM and CAPE used different assumptions when developing their cost estimates for the number of housing units needed to support the JIAC at Lajes Field. Specifically, EUCOM reported that 1,812 housing units were needed to support the JIAC and that those units would include not only housing for the accompanied personnel working at the JIAC (around 1,200 personnel) but also housing units for the additional base operations and support personnel to support the JIAC (around 330 personnel) and personnel associated with the reversal of the personnel streamlining initiative at Lajes Field (around 751 personnel). 32 EUCOM determined its estimate for accompanied housing units required for the

<sup>&</sup>lt;sup>a</sup>EUCOM's figures for total housing units required also include housing units for 204 unaccompanied civilians.

<sup>&</sup>lt;sup>b</sup>CAPE's review assumed 550 existing on-base housing units, based on the House Permanent Select Intelligence Committee's 2015 review. According to CAPE officials, they did not independently validate or verify these numbers.

<sup>&</sup>lt;sup>c</sup>EUCOM did not include the dorm unit shortfall in its estimate of total housing needed on base.

<sup>&</sup>lt;sup>32</sup>In 2012, the Secretary of Defense approved the plan to streamline and reduce personnel and operations at Lajes Field. According to the Secretary of Defense, the presence at Lajes Field exceeded its requirements and that a smaller force could support its current requirements. As a result, approximately 500 U.S. military and civilian billets would be divested, which would leave approximately 168 U.S. personnel at Lajes Field. According to Air Force officials, DOD has begun the streamlining of Lajes Field personnel and facilities and expects it to be completed by the end of 2016.

JIAC at Lajes Field by using Air Force personnel standards and JIAC planning factors.<sup>33</sup> On the other hand, CAPE's estimates assumed that 1,260 accompanied housing units would be needed, that dorm units would be used, and unaccompanied civilians would live off base to minimize the effect on military family housing. A factor in the difference between EUCOM's and CAPE's housing cost estimates is the addition of 751 personnel (resulting in a need for 451 additional accompanied housing units) that EUCOM included in its cost estimate when the Lajes personnel streamlining initiative was reversed. CAPE officials told us that their estimate did not assume that reversing the personnel streamlining initiative would result in the addition of so many personnel, and that therefore there would be a reduced need for additional housing.<sup>34</sup> However, CAPE assumed that more base operations and support personnel would be needed (CAPE assumed that 500 support personnel would be needed, while EUCOM assumed 330) to support the JIAC at Lajes Field. 35

Both reviews also provided housing estimates for unaccompanied military personnel. EUCOM's review assumed that 469 unaccompanied military

<sup>&</sup>lt;sup>33</sup>Specifically, EUCOM's review used the Air Force personnel standards to account for historical averages and JIAC planning factors to account for the make-up and grade structure of JIAC personnel and multiplied the number of accompanied personnel by the respective Air Force standard planning factor and the JIAC non-standard planning factor to determine the amount of housing units needed. EUCOM officials stated that the typical Air Force standard planning factor of 60 percent was used, because it is the historical percentage of accompanied personnel and was applied to the estimate for the personnel associated with the JIAC to determine the number of housing units that were needed to support base operations and support personnel and for personnel that were needed as a result of the reversal of the personnel streamlining efforts. Additionally, EUCOM officials stated that an 80 percent non-standard planning factor was applied to the estimate for personnel associated with the JIAC and that the typical Air Force standard planning factor of 60 percent was not used because JIAC personnel are usually more senior officers and would likely require more military family housing than a typical Air Force mission and organization.

<sup>&</sup>lt;sup>34</sup>CAPE reported that it did not assume that the Lajes streamlining initiative would be fully reversed, and that the increase in base operations and support personnel alone would have been sufficient to support the JIAC personnel increase. Officials from CAPE told us that fully reversing the streamlining initiative and increasing personnel to pre-streamlining levels would require adding facilities and personnel that could not be validated as necessary to support the JIAC. However, a CAPE official told us that its increase of base operations and support personnel would constitute a partial reversal of the Lajes streamlining efforts.

<sup>&</sup>lt;sup>35</sup>Air Force officials told us that additional base operations and support personnel would be needed at Lajes Field to support the JIAC security requirements, such as perimeter building defense.

personnel would reside in the existing 217 dorm spaces at Lajes Field, and there would be a shortfall of 252 dorm spaces (32 of those dorm units would be built using the JIAC military construction funds and the other 220 units represent the shortfall). <sup>36</sup> CAPE's review assumed that unaccompanied military personnel would reside in the existing 217 dorm units at Lajes Field and that DOD would build two additional dorms (for 168 and 200 personnel) to accommodate the unaccompanied military personnel. <sup>37</sup> Additionally, EUCOM's review assumed that 204 unaccompanied civilians would live on base and CAPE's review assumed that 91 unaccompanied civilians would live off base in small family housing. <sup>38</sup>

EUCOM's review used the military family housing inventory of the U.S. Air Forces in Europe to determine the number of housing units on the base (456 housing units), while CAPE's estimate assumes that there were 550 housing units at Lajes Field. In July 2016, Air Force personnel at Lajes Field confirmed that there were 456 available housing units at Lajes Field. Also, both CAPE's and EUCOM's reviews used the January 2007 Housing Requirements Market Analysis<sup>40</sup> for Lajes Field to determine the number of housing units that were available for rent off base

 $<sup>^{36} \</sup>mbox{EUCOM}$  did not include the costs associated with the 220 dorm-unit shortfall in their housing estimate.

<sup>&</sup>lt;sup>37</sup>According to CAPE officials, building two additional dorms would result in excess capacity for transient personnel.

<sup>&</sup>lt;sup>38</sup>EUCOM's review used *Air Force Instruction 32-6001*, *Family Housing Management* to determine the number of housing units that were needed to support unaccompanied civilians. The instruction states that commanders may provide housing to eligible civilian employees under any one of the follow conditions: (1) the civilian employees are key and essential and living on base is a condition of employment; (2) when appropriate and adequate housing, support services and facilities do not exist and are not readily available off-base or cannot be used without restrictions; or (3) there is housing on base excess to the needs of military personnel assigned, attached, or in the area.

<sup>&</sup>lt;sup>39</sup>U.S. Air Forces in Europe officials told us that the total number of military family housing units at Lajes Field on Air Force real property records was 456 units. Additionally, according to Air Force officials, as part of DOD's efforts to reduce personnel at Lajes Field in response to reduced mission demands, they have identified 350 housing units as excess and are in the process of returning those units to the Portuguese government.

<sup>&</sup>lt;sup>40</sup>The Housing Requirements Market Analysis is a structured analytical process that assesses both the suitability and the availability of the private sector's rental market, assuming specific standards related to affordability, location, features, and physical conditions and the housing requirements of the installation's total military population.

(approximately 229 housing units). 41 However, according to information provided by Terceira's municipalities, there are currently 1,693 houses in the Island of Terceira available for rent, and almost 400 were recently occupied by U.S. military personnel and their families. According to the 2007 Housing Requirements and Market Analysis DOD conducted at Lajes Field, the Lajes rental market is separated into two areas—housing units that are specifically marketed to U.S. military personnel, have been inspected for suitability, and are listed in the Lajes Field housing rental database, and housing units that are part of the local rental market but not of sufficient quality and without the amenities required by U.S. military and civilian personnel.<sup>42</sup> Further, EUCOM officials told us that the 1,693 housing units available on the Island of Terceira may not all be suitable for U.S. military forces. 43 Air Force officials told us that there were only 225 rental properties in their off-base referral database. 44 Both EUCOM's and CAPE's estimates assumed that there were 225 rental properties on the island and that another 100 would be built (for a total of 325) to support the personnel for the JIAC.

Both reviews assumed that no additional housing units would be necessary at RAF Croughton, based on the 2016 *Housing Requirements Market Analysis* for RAF Croughton. <sup>45</sup> According to Air Force officials, past housing and United Kingdom basing trends indicate that personnel associated with the JIAC would live off base in the private rental market, and the private rental market could sufficiently absorb the housing needs

<sup>&</sup>lt;sup>41</sup>Although the 2007 *Housing Requirements and Market Analysis* for Lajes Field listed 469 units as being available off base, only half of these units (229) were deemed suitable for military families.

<sup>&</sup>lt;sup>42</sup>According to the analysis, although the Lajes local rental market is considered open to all rental housing demands, the local rental market does not contain rental housing units within market segments that the U.S. military and U.S. civilian personnel seek.

<sup>&</sup>lt;sup>43</sup>The 2007 *Housing Requirements and Market Analysis* of Lajes states that suitability is a function of cost, number of bedrooms, proximity to the major work centers in the market area, health and safety concerns, construction quality, and environmental factors. The analysis stated that, in 2006, about 36 percent of the units around Lajes Field were unsuitable.

<sup>&</sup>lt;sup>44</sup>According to Air Force officials, the Lajes Field off-base housing database was no longer needed and was dissolved during the personnel streamlining initiative that reduced the personnel on base.

<sup>&</sup>lt;sup>45</sup>This *Housing Requirements and Market Analysis* for RAF Croughton, United Kingdom, assesses the ability of the private sector housing market to meet the needs of military families and unaccompanied personnel.

of the JIAC personnel. Further, EUCOM reported that the United Kingdom had the capacity to absorb the number of personnel associated with the JIAC move and that they would not need to build additional military family housing at RAF Croughton. The 2016 *Housing Requirements Market Analysis* for RAF Croughton reported that the private rental market was very active, that there was a total private rental stock of 69,364 rental units, and that the housing supply was projected to grow to 72,905 units by 2020. 46

DOD Responded to Statutory Requirements by Certifying that RAF Croughton is the Optimal Location for the JIAC

In addition to its multiple reviews, DOD issued a memorandum in March 2016 stating that the department had determined that RAF Croughton remained the optimal location for the JIAC and that Lajes Air Field is not an optimal location for the JIAC. Specifically, the Deputy Secretary of Defense issued a memorandum in response to several requirements in Section 2310 of the National Defense Authorization Act for Fiscal Year 2016;<sup>47</sup> House Report 114-144 accompanying HR 2596, the Intelligence Authorization Act for Fiscal Year 2016; and Section 8114 of the DOD Appropriations Act for Fiscal Year 2016 (division C).<sup>48</sup> The memorandum states that DOD's decision was based on an analysis of U.S. operational requirements and an evaluation of multiple locations using five criteria: effect on intelligence operations (critical criterion); impact on bilateral and multinational intelligence collaboration (critical criterion); impact on international agreements and relationships; impact on community quality of life; and business case analysis. 49 According to officials from the Office of the Secretary of Defense, DOD reviewed existing analysis and did not conduct new in-depth analysis to support the certification memorandum. The analysis DOD used to support the memorandum was based on the original analysis of alternatives process that DOD developed for the JIAC consolidation—which did not include Lajes Field as an alternative

<sup>&</sup>lt;sup>46</sup>The Housing Market Area is normally defined as the greater of a one-hour commute or 20-mile drive originating from the installation's headquarters building during peak traffic in privately owned vehicles assuming normal weather conditions.

<sup>&</sup>lt;sup>47</sup>Pub. L. No. 114-92, § 2310(a) (2015).

<sup>&</sup>lt;sup>48</sup>Pub. L. No. 114-113, § 8114 (2015). In addition, in response to House Report 114-144, DIA appointed a point of contact for the congressional intelligence committees to further direct inquiries concerning JIAC consolidation to appropriate DOD offices.

<sup>&</sup>lt;sup>49</sup>On September 1, 2016, the Deputy Secretary of Defense also issued a letter to the House Permanent Select Committee on Intelligence reaffirming the decision to locate the JIAC at RAF Croughton.

location—and on subsequent comparisons of Lajes Field and RAF Croughton. The officials stated that no additional in-depth analysis was warranted because no credible new evidence had been produced to indicate the department should revisit its initial decision.

#### Conclusions

To address costly sustainment challenges and instances of degraded theater intelligence capabilities associated with the current JIAC facilities at RAF Molesworth, DOD plans to spend almost \$240 million for the Air Force to consolidate and relocate the JIAC's facilities at RAF Croughton. However, the Air Force's cost estimate did not fully meet cost estimating best practices that are intended, when followed, to produce high-quality, reliable estimates. For example, the JIAC cost estimate included only MILCON costs and did not include costs associated with the life cycle of the project. Without fully accounting for life-cycle costs, management may have difficulty successfully planning and programming resource requirements for the JIAC consolidation and making sound decisions. Furthermore, the JIAC cost estimate lacked a sensitivity analysis, which would assess the underlying risks and supporting data. Without identifying the effects of uncertainties associated with different assumptions for the JIAC consolidation project, there is an increased risk that decisions will be made without a clear understanding of these effects on costs. Unless DOD uses best practices as it prepares future cost estimates for the remaining design and construction phases of the JIAC consolidation project, decision makers will not receive complete and reliable information on the total anticipated costs for the JIAC consolidation efforts for which they need to conduct oversight and make informed funding decisions. Furthermore, addressing limitations in future JIAC cost estimates can provide DOD better information to predict costs and make informed decisions about the JIAC consolidation.

# Recommendation for Executive Action

To better enable DOD to provide congressional decision makers with complete and reliable information on the total anticipated costs for the JIAC consolidation efforts, we recommend that the Office of the Assistant Secretary of Defense for Energy, Installations, and Environment's Basing Office—in coordination with the Office of the Assistant Secretary of the Air Force Installations, Environment and Energy—update future construction cost estimates for consolidating the JIAC at RAF Croughton using best practices for cost estimating as identified in the *GAO Cost Estimating and Assessment Guide*. Specifically, cost estimates for the JIAC consolidation should fully incorporate all four characteristics of a high-quality, reliable estimate.

## Agency Comments and Our Evaluation

We provided a draft of this report to DOD for review and comment. DOD provided written comments on our recommendation, which are reprinted in appendix III. The department also provided technical comments that we incorporated as appropriate.

In its written comments, DOD did not concur with our recommendation. DOD agreed that many components in the GAO Cost Estimating and Assessment Guide are broadly applicable in the decision process leading up to a military construction budget request. However, DOD further stated that once military construction funds are authorized and appropriated by Congress, the department transitions to a project management mode, and it would be a waste of resources to continue to generate cost estimates once they have transitioned to managing project execution using actual cost data. However, as we note in the report, DOD guidance for estimating construction costs, DOD's Unified Facilities Criteria 3-740-05, states that in the MILCON program, construction cost estimates are prepared throughout the planning, design, and construction phases of a construction project to account for the refinement of the project's design and requirements. The final estimate should document the department's assessment of the program's most probable cost and ensure that enough funds are available to execute it. As of October 2016, the military construction funds had not been authorized by Congress for the third phase of the JIAC construction project. According to DOD officials, construction is not scheduled to begin until fall of 2017, and the contract has not yet been awarded.

Further, the *GAO Cost Estimating and Assessment Guide* states that regardless of whether changes to the program result from a major contract modification or an overtarget budget, the cost estimate should be regularly updated to reflect all changes. This is also a requirement outlined in OMB's *Capital Programming Guide*. The purpose of updating the cost estimate is to check its accuracy, defend the estimate over time, and archive cost and technical data for use in future estimates. After the internal agency and congressional budgets are prepared and submitted, it is imperative that cost estimators continue to monitor the program to determine whether the preliminary information and assumptions remain relevant and accurate. Keeping the estimate updated gives decision makers accurate information for assessing alternative decisions. Cost estimates must also be updated whenever requirements change, and the results should be reconciled and recorded against the old estimate baseline.

Therefore, we continue to believe that DOD's implementation of our recommendation to update future JIAC cost estimates using the best practices identified in the *GAO Cost Estimating and Assessment Guide* would assist in ensuring that decision makers have complete and reliable information about costs associated with the JIAC consolidation and as the third phase of the JIAC project is authorized. Implementing our recommendation would also ensure that DOD develops a reliable historical record for the cost of the JIAC that can be used to estimate other similar projects in the future.

As agreed with your offices, unless you publicly announce the contents of this report earlier, we plan no further distribution until 30 days from the date of this report. At that time, we will send copies of this report to the appropriate congressional committees and to the Secretaries of Defense, the Army, the Navy, and the Air Force; the Commandant of the Marine Corps; and the Assistant Secretary of Defense for Energy, Installations, and Environment. In addition, this report will be available at no charge on the GAO website at <a href="http://www.gao.gov">http://www.gao.gov</a>.

If you or your staff have any questions about this report, please contact me at (202) 512-4523 or <a href="mailto:leporeb@gao.gov">leporeb@gao.gov</a>. Contact points for our Offices of Congressional Relations and Public Affairs may be found on the last page of this report. GAO staff who made key contributions to this report are listed in appendix IV.

Brian J. Lepore

Director, Defense Capabilities and Management

#### List of Requesters

The Honorable John McCain Chairman Committee on Armed Services United States Senate

The Honorable Mark Kirk
Chairman
The Honorable Jon Tester
Ranking Member
Subcommittee on Military Construction, Veterans Affairs, and Related
Agencies
Committee on Appropriations
United States Senate

The Honorable Mac Thornberry Chairman Committee on Armed Services House of Representatives

The Honorable Jason Chaffetz Chairman Committee on Oversight and Government Reform House of Representatives

The Honorable Devin Nunes
Chairman
Permanent Select Committee on Intelligence
House of Representatives

The Honorable Rodney Frelinghuysen Chairman Subcommittee on Defense Committee on Appropriations House of Representatives

# Appendix I: Assessment of the Air Force's February 2015 Cost Estimate for the Joint Intelligence Analysis Complex

According to the *GAO Cost Estimating and Assessment Guide*, a cost estimate is a critical element in any acquisition process to help decision makers evaluate resource requirements at milestones and other important decision points. Cost estimates establish and defend budgets and drive affordability analysis. The guide identifies four characteristics of a high-quality, reliable cost estimate: it is comprehensive, well documented, accurate, and credible. A cost estimate is considered

- comprehensive when it accounts for all possible costs associated with a project, details all cost-influencing ground rules and assumptions, is technically reasonable, is structured in sufficient detail to ensure that costs are neither omitted nor double-counted, and the estimating teams' composition is commensurate with the assignment;
- well documented when supporting documentation for the estimate is accompanied by a narrative explaining the process, sources, and methods used to create the estimate and contains the underlying data used to develop the estimate;
- accurate when the estimate is neither overly conservative nor too
  optimistic and is based on an assessment of the costs most likely to
  be incurred; and
- credible when the estimate has been cross-checked with independent cost estimates, the level of confidence associated with the point estimate—the best guess at the cost estimate given the underlying data—has been identified, and a sensitivity analysis has been conducted. During the sensitivity analysis, the project will have examined the effect of changing one assumption related to each project activity while holding all other variables constant in order to identify which variable most affects the cost estimate.

Our analysis of the Air Force's February 2015 cost estimate for the Joint Intelligence Analysis Complex (JIAC) showed that, when compared with best practices, it minimally met one and partially met three of the four characteristics of a reliable cost estimate (see table 1). According to the *GAO Cost Estimating and Assessment Guide*, a cost estimate is considered reliable if the overall assessment ratings for each of the four characteristics are substantially or fully met.<sup>2</sup> If any of the characteristics is not met, minimally met, or partially met, then the cost estimate does not

<sup>&</sup>lt;sup>1</sup>GAO, GAO Cost Estimating and Assessment Guide: Best Practices for Developing and Managing Capital Program Costs, GAO-09-3SP (Washington D.C., March 2009).

<sup>&</sup>lt;sup>2</sup>GAO-09-3SP.

Appendix I: Assessment of the Air Force's February 2015 Cost Estimate for the Joint Intelligence Analysis Complex

fully reflect the characteristics of a high-quality estimate and cannot be considered reliable.

Table 5: GAO's Assessment of the Air Force's February 2015 Joint Intelligence Analysis Complex (JIAC) Cost Estimate Compared to Best Practices

Characteristic	Re	lated best practices for developing cost estimates	Detailed assessment of the February 2015 JIAC cost estimate
Comprehensive	•	The cost estimate includes all life-cycle costs, completely defines the program, reflects the current schedule, and is technically reasonable.  The work breakdown structure <sup>a</sup> is product-oriented, traceable to the statement of work/objective, and at an appropriate level of detail to ensure that cost elements are neither omitted nor double-counted. All cost-influencing ground rules and assumptions are documented.	Partially Met  The cost estimate did not contain all life-cycle costs, because the Air Force did not consider it a life-cycle cost estimate. The Air Force's military construction project development justification forms included a separate area for Operation and Maintenance costs for the JIAC once it is consolidated and developed by U.S. European Command (EUCOM). However, this estimate did not specify the time range for the Operation and Maintenance costs, and there were differences in the appropriations in the EUCOM estimate compared to the costs reported in the Air Force's military construction project development justification forms.  The cost estimate provided a high-level work breakdown structure, since the program is just starting its design phase. However, the estimate did not define the individual elements of the work breakdown structure. Without defining these elements, the estimate's structure and consistency cannot be ensured. The estimate's assumptions as described by the Air Force are reasonable; however, the requirements document contained only a few ground rules and assumptions. Furthermore, the requirements document was developed in concert with the cost estimate, so it would not reflect any updates made to the cost estimate that may have occurred during its development. It also implies that decision makers did not have time to approve and review the ground rules and assumptions contained in the requirements document prior to the estimate's submission.
Well documented	•	The documentation should capture the source data used, the reliability of the data, and how the data were normalized.	Partially Met  The documentation contained the source data used and showed how these data generated the cost
	•	The documentation describes in sufficient detail the calculations performed and the estimating methodology used to derive each element's cost.	estimate, but the sufficient documentation did not describe, step by step, how to re-create the estimate. However, the cost estimate did not have any errors and
	•	The documentation describes step by step how the estimate was developed, so that a cost analyst unfamiliar with the program could understand what was done and replicate it.	was relatively consistent with the requirements document. Management has approved the estimate.
	•	The documentation discusses the description of the technical baseline, and the data in the baseline are consistent with the estimate.	

Appendix I: Assessment of the Air Force's February 2015 Cost Estimate for the Joint Intelligence Analysis Complex

Characteristic	Re	lated best practices for developing cost estimates	Detailed assessment of the February 2015 JIAC cost estimate
	•	The documentation provides evidence that the cost estimate was reviewed and accepted by management	
7.650.00	•	The cost estimate results are unbiased, not overly conservative or optimistic, and based on an assessment of the most likely costs.	Partially Met  A confidence level associated with the estimate was not determined, so the results may not be unbiased.
	•	The cost estimate has been adjusted properly for inflation.	The cost estimate was updated, but it was not updated regularly. The cost estimate was adjusted for inflation
	•	The cost estimate contains few, if any, minor mistakes.	and was based on historical information.
	•	The cost estimate is regularly updated to reflect significant changes in the program so that it is always reflecting current status.	
	•	Variances between planned and actual costs are documented, explained, and reviewed.	
•	•	The cost estimate is based on a historical record of cost estimating and actual experiences from other comparable programs.	
Credible	•	The cost estimate includes a sensitivity analysis that identifies a range of possible costs based on varying major assumptions, parameters, and data inputs.	Minimally Met  While the JIAC estimates provided contingency factors in line with Air Force MILCON cost estimating policy and guidance, they did not provide a quantifiable
	•	A risk and uncertainty analysis was conducted that quantified the imperfectly understood risks and identified the effects of changing key cost driver assumptions and factors.	confidence level, sensitivity analysis, or independent cost estimate, as recommended in our best practices. Additionally, while MILCON cost-estimating policy requires several reviews to be performed on estimates.
	•	Major cost elements were cross checked to see whether results were similar.	these were not done before the Air Force submitted the estimates in the Air Force budget request via its project
	•	An independent cost estimate was conducted by a group outside the acquiring organization to determine whether other estimating methods produced similar results.	development justification forms.

Source: GAO Analysis of the Air Force's February 2015 JIAC Cost Estimate | GAO-17-29

Notes: "Fully met" means that the agency provided complete evidence that satisfies the entire criterion. "Substantially met" means that the agency provided evidence that satisfies a large portion of the criterion. "Partially met" means that the agency provided evidence that satisfies about half of the criterion. "Minimally met" means that the agency provided evidence that satisfies a small portion of the criterion. "Not met" means that the agency provided evidence that does not satisfy any of the criterion.

<sup>a</sup>A work breakdown structure defines in detail the work necessary to accomplish program objectives.

# Appendix II: Information on Communications Infrastructure Requirements for the Joint Intelligence Analysis Complex

The May 2016 review by the Defense Information Systems Agency (DISA) discussed technical requirements and developed minimum standards for developing its cost estimates for communications infrastructure associated with locating the Joint Intelligence Analysis Complex (JIAC) at Lajes Field. The standards support the Department of Defense's (DOD) position that locating the JIAC at Lajes Field would require the procurement and installation of three undersea cables. The DISA review stated that capabilities for global intelligence telecommunications at the JIAC must be secure, highly available, reliable, and redundant. The review also listed technical requirements based on these four characteristics, none of which—according to the review—the infrastructure at Lajes Field currently meets. One of these requirements is a critical infrastructure protection practice from the DOD Director of National Intelligence, which prohibits the use of communication paths that could result in denial of service or could compromise the integrity of information. The review characterizes DOD's meeting this requirement at Laies Field as a high risk, noting that non-DOD personnel from Huawei, a Chinese telecommunications company, could disconnect one fiber of the two-fiber ring at Lajes Field, which would eliminate the redundancy of the two cables and increase the risk that JIAC personnel would not be able to use the communications infrastructure to meet their operational requirements. The DISA review also listed a technical requirement that the communications infrastructure be able to operate at 56 gigabits per second, which the review noted is the minimum operational requirement for Non-classified Internet Protocol Router Network; Secret Internet Protocol Router Network; Joint Worldwide Intelligence Communications System; and voice, video, and data.<sup>2</sup> According to the review, the current capabilities at Lajes Field do not meet this requirement. In comparison,

<sup>&</sup>lt;sup>1</sup>These four characteristics—secure, highly available, reliable, and redundant—are also discussed in special publications from the Department of Commerce's National Institute of Standards and Technology (SP 800-53a, and SP 800-34).

<sup>&</sup>lt;sup>2</sup>Non–classified Internet Protocol Router Network is the unclassified but sensitive network used to support unclassified Internet protocol data communications services for combat support applications to DOD, Joint Chiefs of Staff, military departments, and combatant commands. The Secret Internet Protocol Router Network is DOD's largest interoperable command and control data network, supporting the global command and control system, the defense message system, collaborative planning, and numerous other classified warfighter applications. Joint Worldwide Intelligence Communications System, owned and operated by the Defense Intelligence Agency (DIA), is the Top Secret/Sensitive Compartmented Information component of the Defense Information Services Network that connects members of the DOD intelligence information systems community, the non–Department of Defense intelligence information systems community, and the intelligence community. A gigabit is a unit of information equivalent to one billion bits.

Appendix II: Information on Communications Infrastructure Requirements for the Joint Intelligence Analysis Complex

the capacity at RAF Croughton allows for 800 gigabits per second, the capacity at U.S. Central Command also allows for 800 gigabits per second, and the capacity at U.S. Pacific Command allows for 100 gigabits per second. According to the review, DOD technical requirements also specify that the communications cables must be available at 99.999 percent or higher, which equates to just a few minutes of downtime per year. As indicated by DISA in its review, this level of availability requires sufficient redundancy. The capabilities at Lajes Field do not meet this requirement, according to DISA's review. DISA officials provided us data on the number of average fiber cable outages per week in 2015—6.8 average outages per week for transatlantic cables and 4.4 average outages per week for Pacific cables. The frequency with which the cables experience outages highlights the need for redundancy in fiber cable routes. Without procuring and installing three undersea cables, Lajes Field would not have the availability, redundancy, capacity, and security necessary to house the JIAC.

The September 2015 review by U.S. European Command (EUCOM) also references standards; however, it did not discuss these standards in detail. Its appendix on communications infrastructure, developed by DIA, says that the minimum threshold for fiber cables is two protected pathways to mainland Europe and one to the continental United States. Additionally—similar to the May 2016 DISA review—the EUCOM review indicated that three new undersea systems would have to be installed at Lajes Field to meet DOD requirements. DIA officials also told us that their assessment was based on DOD guidance and requirements, such as the *Joint Intelligence Operations Center Enterprise Functional Requirements* document and the Chairman of the Joint Chiefs of Staff Instruction 6211.02D *Defense Information Systems Network (DISN) Responsibilities*, (Jan. 24, 2012).<sup>3</sup>

The review by the Office of Cost Assessment and Program Evaluation (CAPE) did not discuss requirements or standards for the communications infrastructure, because it relied on DISA's previous cost estimates. CAPE officials stated that they had deferred to DISA's estimate, because DISA is the authoritative source for communications infrastructure design.

<sup>&</sup>lt;sup>3</sup>DOD's *Joint Intelligence Operations Center Enterprise Functional Requirements* lists the "ability to have secure communications and connectivity to coalition partner systems" as one of its capabilities.

# Appendix III: Comments from the Department of Defense



#### UNCLASSIFIED

#### OFFICE OF THE ASSISTANT SECRETARY OF DEFENSE

3400 DEFENSE PENTAGON WASHINGTON, DC 20301-3400

OCT 18 2016

Mr. Brian J. Lepore Defense Capabilities and Management U.S. Government Accountability Office 441 G Street, N.W. Washington, D.C. 20548

Dear Mr. Lepore:

This is the Department of Defense response to GAO draft report, GAO-17-29C, "JOINT INTELLIGENCE ANALYSIS COMPLEX: DOD Needs to Fully Incorporate Best Practices Into Future Cost Estimates," dated September 14, 2016 (GAO Code 100829). The Department previously provided administrative and technical corrections for this report to your staff.

The Department appreciates GAO's assessment that cost estimates for the Joint Intelligence Analysis Complex (JIAC) project met the four characteristics of a reliable cost estimate as outlined in GAO's Cost Estimating and Assessment Guide, and that the JIAC cost estimate was developed consistent with DoD and Air Force military construction guidance. The Department also appreciates GAO's finding that multiple reviews of Lajes Field, Azores, Portugal, as a possible JIAC location, even when using different assumptions regarding available housing and communications, all found that "consolidating the JIAC at Lajes Field would be more costly as compared to RAF Croughton."

The Department non-concurs with GAO's recommendation that DoD continue to develop cost estimates for the JIAC in accordance with the *GAO Cost Estimating and Assessment Guide*. While the Department agrees that many components in the guide are broadly applicable in the analysis supporting a military construction budget request, once military construction funds are authorized and appropriated by Congress, the Department transitions to a project management mode. The Department contends it would be a waste of resources to continue generating cost estimates once we have transitioned to managing project execution based on actual cost data.

The Department will continue its dialogue with GAO's analysts as they conduct a separate review of DoD's military construction cost estimating process. This review is expected to be complete in 2017, and will more fully explore differences between the Department's established cost estimating policies and those favored by GAO.

Sincerely,

Principal Deputy Assistant Secretary of Defense (Energy, Installations, and Environment)

Performing the Duties of the Assistant Secretary of Defense

(Energy, Installations, and Environment)

UNCLASSIFIED

# Appendix IV: GAO Contact and Staff Acknowledgments

GAO Contact	Brian Lepore, (202) 512-4523 or leporeb@gao.gov
Staff Acknowledgments	In addition to the contact named above, Brian Mazanec (Assistant Director), Jennifer Andreone, Tracy Barnes, Jennifer Echard, Justin Fisher, Joanne Landesman, Jennifer Leotta, Amie Lesser, Jamilah Moon, Carol Petersen, and Sam Wilson made key contributions to this report.

GAO's Mission	The Government Accountability Office, the audit, evaluation, and investigative arm of Congress, exists to support Congress in meeting its constitutional responsibilities and to help improve the performance and accountability of the federal government for the American people. GAO examines the use of public funds; evaluates federal programs and policies; and provides analyses, recommendations, and other assistance to help Congress make informed oversight, policy, and funding decisions. GAO's commitment to good government is reflected in its core values of accountability, integrity, and reliability.
Obtaining Copies of GAO Reports and Testimony	The fastest and easiest way to obtain copies of GAO documents at no cost is through GAO's website (http://www.gao.gov). Each weekday afternoon, GAO posts on its website newly released reports, testimony, and correspondence. To have GAO e-mail you a list of newly posted products, go to http://www.gao.gov and select "E-mail Updates."
Order by Phone	The price of each GAO publication reflects GAO's actual cost of production and distribution and depends on the number of pages in the publication and whether the publication is printed in color or black and white. Pricing and ordering information is posted on GAO's website, http://www.gao.gov/ordering.htm.
	Place orders by calling (202) 512-6000, toll free (866) 801-7077, or TDD (202) 512-2537.
	Orders may be paid for using American Express, Discover Card, MasterCard, Visa, check, or money order. Call for additional information.
Connect with GAO	Connect with GAO on Facebook, Flickr, Twitter, and YouTube. Subscribe to our RSS Feeds or E-mail Updates. Listen to our Podcasts. Visit GAO on the web at www.gao.gov.
To Report Fraud,	Contact:
Waste, and Abuse in	Website: http://www.gao.gov/fraudnet/fraudnet.htm E-mail: fraudnet@gao.gov
Federal Programs	Automated answering system: (800) 424-5454 or (202) 512-7470
Congressional Relations	Katherine Siggerud, Managing Director, siggerudk@gao.gov, (202) 512-4400, U.S. Government Accountability Office, 441 G Street NW, Room 7125, Washington, DC 20548
Public Affairs	Chuck Young, Managing Director, youngc1@gao.gov, (202) 512-4800 U.S. Government Accountability Office, 441 G Street NW, Room 7149 Washington, DC 20548
Strategic Planning and External Liaison	James-Christian Blockwood, Managing Director, spel@gao.gov, (202) 512-4707 U.S. Government Accountability Office, 441 G Street NW, Room 7814, Washington, DC 20548

